



TULLAMORE STREET ENHANCEMENT PROJECT

Project Newsletter No. 4

7th October 2019

The Tullamore Street Enhancement Project is progressing through William Street and O'Connor square.

O'Connor Square.

Paving works on the south side of O'Connor square are nearing completion this week. The next phase will be to construct the central island at the junction with Bridge Street.



William Street.

Work is progressing on William Street. The foul and surface water sewer have been completed as far as the junction with Harbour Street. The street scape ground works were greatly assisted last week by night works which allowed underground services to be completed as far as Harbour Street and the new kerbing has been laid to within 15m of the junction with Harbour Street.

Paving has been completed as far as AIB bank on William street with pedestrian barriers being removed on Monday 07/10/19 as far as AIB bank.



Bridge Street traffic flows have now been returned to two way from Distillery lane to Patrick street junction.

Visitors to Tullamore are reminded that Offaly County Council has initiated a First Hour Free Parking initiative in both Texas Car Park and O'Neill Place Car park (rear of Spollens Pub) both of which are within minutes of local shops and businesses in the town of Tullamore.