



TULLAMORE STREET ENHANCEMENT PROJECT

Project Newsletter No. 6

25^h October 2019

O'Connor Square.

The raised pedestrian crossings have been completed in O'Connor Square this week and the laying of the of the new macadam road through O'Connor Square will be completed next week.



High Street.

The ESB have completed the removal of overhead cables on High Street and the removal of the ESB poles from the street. Also this week the new public lighting has been energised to correspond with the removal of the old public lighting on the old ESB poles.

The resurfacing of High Street will be progressing next week, this will mean that there will be a one-way system in place on High Street from Tuesday 22/10/19 until Friday 08/11/19 to enable the works to proceed. The one way system will allow traffic down High Street heading North and associated traffic diversions will be in place.

William Street.

The western side of William street has progressed this week with ground works and kerbing completed for the first half of the street on this side. It is expected to have paving works on both sides of William St. completed to the Harbour St. Junction by the end of November.

Traffic and Parking

The two way traffic has resumed on both High street and Bridge street.

The **First Hour Free** Parking initiative in both Texas Car Park and O'Neill Place Car park (rear of Spollens Pub) is ongoing for the duration of the works on William Street.

