



TULLAMORE STREET ENHANCEMENT PROJECT

Project Newsletter No. 3

September, 2019

The Tullamore Street Enhancement Project has now commenced work on O'Connor Square and William Street. simultaneously

O'Connor Square.

Works have been under way in O'Connor Square since August on the southern side of O'Connor Square to date all underground services are in place and the paving and kerbing is well underway.



William Street.

Work has progressed onto William Street where the main contractor has a second crew whom are laying new sewer connections and installing a new surface water line on William Street. These works are followed closely by the street scape crew whom are installing the underground utility ducting and then paving through with the new granite kerbs and granite paving slabs on William Street.

Offaly County Council has initiated a First Hour Free Parking initiative in both Texas Car Park and O'Neill Place Car park (rear of Spollens Pub) in conjunction with the traders of Tullamore in line with the Think Tullamore initiative.

THINK TULLAMORE

Please support your local business during the Street Scape Works in Tullamore.

First Hour of parking is **FREE** in O'Neill's Place Carpark (behind Spollen's pub) while Street Scape work is ongoing in Tullamore during 2019.

O'Neill's Place carpark is just 2 minute walk from High Street and O'Connor Square.

THINK TULLAMORE

Please support your local business during the Street Scape Works in Tullamore.

First Hour of parking is **FREE** in Texas Carpark while work is ongoing on William Street in 2019.

Remember there are 220 parking spaces in Texas Carpark and a further 110 parking spaces in Market Square both of which are just 2 minutes walk from William Street.

Work on the pedestrian bridge over the Tullamore river linking Millennium Square to the Bridge Centre car park has progressed with the delivery and installation of the bridge on Tuesday 10/09/19. The bridge landing areas will be paved and associated lighting and railings will be installed over the coming weeks.

