



# TULLAMORE STREET ENHANCEMENT PROJECT

Project Newsletter No. 5

18<sup>th</sup> October 2019



## O'Connor Square.

This week the central island in O'Connor Square has been constructed and is currently being paved along with the foundations for the pedestrian crossings to the front of the square which will be paved next week. The new road through O'Connor Square and road resurfacing of High St will be completed in early November. Works will then proceed into the north (pedestrianised) side of the square with works on William St. to be resumed in the new year.

## William Street.

All ground works have been completed on junction of William street/Harbour street this week and the base course for the paving has been constructed to the junction with Harbour Street. The paving will be completed in this area next week which includes the tactile paving to the pedestrian crossing.

The western side of William street has commenced this week at the Patrick street intersection. Ground works and under ground ducting has been completed for the initial 50m with kerbing and paving to proceed in this area next week. It is expected to have paving works on both sides of William St. completed to the Harbour St. Junction by the end of November.



## Pedestrian Bridge.

The pedestrian bridge from the Bridge Centre carpark to Millennium square is progressing with the stone walls either side having been rebuilt. The ground works have been completed this week and paving is due to commence on the landing area on the Bridge centre side of the bridge.



## Traffic and Parking

The two way traffic has resumed on both High street and Bridge street.

The **First Hour Free** Parking initiative in both Texas Car Park and O'Neill Place Car park (rear of Spollens Pub) is ongoing for the duration of the works on William Street.